

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Pro-Measurement recorded on City vide page no. 416135/2 of this MB.					5047.46 Tonne	
	Pro-Measurement recorded on City vide page no. 416137/1 of this MB.					700.46 "	
	Pro-Measurement recorded on City vide page no. 416137/2 of this MB.					237.29 "	
	Pro-Measurement recorded on City vide page no. 416138/2 of this MB.					2007.17 "	
						13.09 Tonne	
	City Executed beyond London Quality up to 125% of Portland (City)		9.64	59413.00		572741.32 / =	
	City Executed over above 125% of Portland (City)		3.45	59413.00		204974.85 / =	

Measurement Book

No. B

416150

416150

Serial No.		From To		Name of Contractor of nature of Agency				Date of commencement of work	
Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8		
		Number 3	Length 4	Breadth 5	Depth 6				
	Item No: 11 Providing & removing centering, shuttering, strutting, propping, etc., & removal of form work for columns, pillars, abutments, posts & struts square/rectangular/polygon in plan including cost of all materials labour complete as per specifications (P.No. 16 Item No. 4.32).								
	Pro - Measurement recorded on City vide page no. 416130/2 of this MB.					28.08	m ²		
	Pro - Measurement recorded on City vide page no. 416133/2 of this MB.					42.12	"		
	Pro - Measurement recorded on City vide page no. 416137/1 of this MB.					21.06	"		
						91.26	'		
						387.96	35405.23 / =		

② 78

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Item NO:12 Providing & removing Centering Shuttering propping etc., removal of form work for sides & soffits of beam, beams, haunches, Cornices, girders, trusses, and lintels not exceeding 1m in depth including Gt of all materials, labour Complete as per the Specifications (I.No-16, Item no. 4.34)						
	Pre-Measurement recorded on Qty vide page No. 416132/2 of this MB.					30.72 m ²	
	Pre-measurement recorded on Qty vide page No. 416134/2 of this MB.					7.51 "	
	Pre-measurement recorded on Qty vide page No. 416136/2 of this MB.					74.37 "	
	Pre-measurement recorded on Qty vide page No. 416138/1 of this MB.					23.76 "	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

416151

Serial No.		From.....				To.....	
Name of Work		Name of Contractor of nature of Agency					
Date of commencement of work							
Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Pre- Measurement recorded on Qty vide Page no. 416138/2 of this MB.					61.32 m ² 207.29 271.36	56249.05
	Item NO:13 Providing & removing Centering Shuttering strutting propping etc., for chajja corbels etc., including edges including cut of all materials labour Complete as per Specifications (Page no.16, I.no.4.34)					30.97	
	Pre- Measurement recorded on Qty vide Page no. 416135/1 of this MB.					40.31 m ²	
	Pre- measurement recorded on Qty vide Page no. 416135/1 of this MB.					17.22	5569.45
	Pre- measurement recorded on Qty vide Page no. 416139/1 of this MB.					19.46	286.20
	Pre- measurement recorded on Qty vide Page no. 416139/1 of this MB.					11.50	286.20
	Qty Executed over and above 12.5% safety						3291.30

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 14 providing & removing centering, shuttering, shuttering propping etc., & removal of form work for slabs (excluding landing) except spiral staircase including cost of all materials labour complete as per specification (P.No. 16, I. No. 4.38)						
	Pre-Measurement recorded on Qty vide page no. 416136/1 of this MB.					20.64	
	Qty Executed based tender @ 125% of 20.64 = 25.80					503.50	10070.00/=
	Qty Executed above @ 125% of 25.80 = 32.25					0.64	503.50 322.24/=
	Item No. 15 providing & removing centering, shuttering, shuttering, propping etc., & removal of form work for surface such as suspended floor, roof, landing, balcony & like thickness upto 200mm including cost of all materials, labour complete as per specification (P. No. 15, I. No. 4.29)						

Measurement Book

No. B 416152

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Pre-Measurement recorded on vide Qty page no. 416132/2 of this MB.					6.00	m ²
	Pre-Measurement recorded on vide Qty page no. 416136/1 of this MB.					128.62	,
	Pre-Measurement recorded on vide Qty vide Post no. 416139/1 of this MB.					52.88	,
						187.50	
						583.00	109311.10/=
	Item No. 16 providing & Constructing pre cast concrete solid block with compressive strength not less than 35 kg/cm ² with						

MEASUREMENT BOOK

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Concrete masonry (quoin, jamb, corner blocks) with solid concrete blocks of size 40x20x20 cm conforming to IS 2185/1965 in superstructure including cost of materials, labour, charges scaffolding, curing etc., complete as per superstructure (P.No. 25, I. No. 5.27)						
	Pre-Measurement recorded on City vide Page No. 416140/2 of this MB.					255.90 m ²	
						@ TR 993.22 "	254165.99/
	Item No: 17 providing & constructing precast concrete solid blocks with compressive strength not less than 35 kg/cm ² with cement mortar 1:4 masonry (quoin, jamb, corner blocks) with solid concrete blocks of size 40x20x20 cm conforming to IS 2185/1965						

M. A. R. 57 (Rule 116)
Measurement Book

No. B

416153

Serial No.	From..... To.....						
Name of Work		Name of Contractor of nature of Agency					
Date of commencement of work							
Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	in Super Structure including cost of materials, labour charges of Scaffolding, Curing etc., complete as per Super Structure (P.No. 25.. I.T. No. 5.28).						
	Pre - Measurement recorded on City vide Page No. 416140/2 of this MB.					76.83 m ²	
	Qty Executed beyond tender Qty upto 125%.					38.63	758.96 = 29318.62
	Qty Executed over & above 125% of sanctioned Qty					38.20	758.96 = 28991.72
	Item No: 18 Providing Hume wood frames of doors windows						

MEASUREMENT BOOK

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Decorative windows ventilators & other frames wrought, framed of assembled including making plaster grooves (excluding cost of materials, labour, Horn of machinery Complete as per specifications)						
	Door D (G.F. & F.F.)	1x4	5.70	0.12	0.08	0.21 m ³	
						Total Qty	
						@TR	
						169026.30	22372.20/-
	Item No: 19 providing & fixing in position fully parallel Horn wood shutter for doors styles & stails of 40mm, thick with bottom & lock stails 180mm wide top stail & stails 100mm wide as per drawing & panels of 25mm thick including cost of all materials, labour Horn of machinery completed						

Measurement Book

No. B

416154

416104

Serial No.	From..... To.....
Name of Work	
Name of Contractor of nature of Agency	
Date of commencement of work	

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	as per specifications (excluding cost of fixtures) Page No. 51, T.No. 9.15)						
	Door D (G.F. & F.F.)	1x4	1.50		2.10	12.60 m ²	
					Total Qty	12.60	"
					@TR	4921.58	" 62011.91/-
	Item No: 20 providing & fixing in position shutter for doors made out of Horn wood styles & stails of 35mm thick with bottom and lock stail 180mm wide top stail & 180mm wide as per drawing and panels of 18mm thick & exteriorly grade medium impregnated pre-laminating particle board colour on one side including cost of						

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Cost of materials (excluding cost of fixtures) P. no. 53 J. no. 7.38)	1x1	0.75		2.00	6.00 m ²	
						Total Qty 6.00 "	
						@ TR 3559.48 "	21356.88/-
	Item No: 21 Providing & fixing M.S grill work for windows & Ventilator weighing 2 kg/5m using M.S plate & steel sections & welding the same to secured pattern with a coat of red lead, Primer coat of red lead Primer, Cost of materials fixtures labour & nom of machinery specifications (P. no 30 J. no. 7.9)						
	Window w (G.F. & FF)	1x12	1.80		1.20	25.92 m ²	
	✓	1x6	0.75		0.60	2.70 "	
	Stainless	1x1	12.00		1.60	12.00 "	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

416155

Serial No. From To

Name of Work

Name of Contractor of nature of Agency

Date of commencement of work

816155

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Forger	1x1	30.00		1.00	30.00 m ²	
					Total Qty @ TR	1483.02 "	
						82.68 "	122616.09/-
	Item NO: 22 providing & fixing in position modified aluminium window and Ventilator as per approved drawings with sliding shutter using double track window frame Section of size 122.2x31.75 mm with 1.2 mm thick bottom Section weight of 0.695 kg per m, Sides and top Section of 1.3 mm thick weight of 0.659 kg per m & shutter comprising top Section of 1.3 mm thick size 409mm x 15mm kg Per m, thick of						